

ID	Task Mode	Task Name	Duration	Start	Finish	2024		2025		2026	
						H1	H2	H1	H2	H1	H2
1	→										
2	→	<b>Development Phase</b>	<b>639 days?</b>	<b>Wed 22/06/22</b>	<b>Mon 02/12/24</b>	[Gantt bar]					
18	→										
23	→										
31	→										
46	→										
50	→										
59	→										
66	→										
76	→										
77	→										
78	→	<b>Delivery Phase</b>	<b>750 days</b>	<b>Mon 01/04/24</b>	<b>Fri 12/02/27</b>	[Gantt bar]					
79	→	<b>Project Initiation</b>	<b>121 days</b>	<b>Mon 01/04/24</b>	<b>Mon 16/09/24</b>	[Gantt bar]					
80	→	Grant award	6 days	Mon 01/04/24	Mon 08/04/24	[Task bar]					
81	→	Permission to Start	5 days	Tue 04/06/24	Mon 10/06/24	[Task bar]					
82	→	Consultant Procurement	30 days	Tue 11/06/24	Mon 22/07/24	[Task bar]					
83	→	Detailed Design & Coordination of Tender docs	70 days	Tue 11/06/24	Mon 16/09/24	[Task bar]					
84	→										
85	→	<b>Principal Contractor Procurement</b>	<b>115 days</b>	<b>Tue 09/07/24</b>	<b>Mon 16/12/24</b>	[Gantt bar]					
86	→	PQQ	30 days	Tue 09/07/24	Mon 19/08/24	[Task bar]					
87	→	ITT	35 days	Tue 17/09/24	Mon 04/11/24	[Task bar]					
88	→	Evaluation & Contract Negotiation	30 days	Tue 05/11/24	Mon 16/12/24	[Task bar]					
89	→										
90	→	<b>Capital Works</b>	<b>550 days</b>	<b>Mon 06/01/25</b>	<b>Fri 12/02/27</b>	[Gantt bar]					
91	→	Mobilisation	20 days	Mon 06/01/25	Fri 31/01/25	[Task bar]					
92	→	Works on Site	230 days	Mon 06/01/25	Fri 21/11/25	[Task bar]					
93	→	Enterprise Units Open (Completion point 1)	5 days	Mon 24/11/25	Fri 28/11/25	[Task bar]					
94	→	Pub Opens (Completion point 2)	5 days	Mon 24/11/25	Fri 28/11/25	[Task bar]					
95	→	Christmas Market (Completion point 3)	5 days	Mon 15/12/25	Fri 19/12/25	[Task bar]					
96	→	Additional for internal	50 days	Mon 24/11/25	Fri 30/01/26	[Task bar]					
97	→	Completion & Handover	10 days	Mon 02/02/26	Fri 13/02/26	[Task bar]					
98	→	Defects Liability Period	260 days	Mon 16/02/26	Fri 12/02/27	[Task bar]					
99	→										
100	→	<b>Activities</b>	<b>534 days</b>	<b>Tue 11/06/24</b>	<b>Fri 26/06/26</b>	[Gantt bar]					
101	→	<b>Volunteers</b>	<b>410 days</b>	<b>Tue 11/06/24</b>	<b>Mon 05/01/26</b>	[Gantt bar]					
102	→	Recruit Volunteers	60 days	Tue 11/06/24	Mon 02/09/24	[Task bar]					
103	→	Train Volunteers	350 days	Tue 03/09/24	Mon 05/01/26	[Task bar]					
104	→	<b>Activity Consultant</b>	<b>370 days</b>	<b>Tue 03/09/24</b>	<b>Mon 02/02/26</b>	[Gantt bar]					
105	→	Recruit Activity Consultant	86 days	Tue 03/09/24	Tue 31/12/24	[Task bar]					
106	→	Activity Consultant Contract	264 days	Wed 29/01/25	Mon 02/02/26	[Task bar]					
107	→	<b>Memory Sharing Hubs</b>	<b>190 days</b>	<b>Wed 12/03/25</b>	<b>Tue 02/12/25</b>	[Gantt bar]					

Project: Appendix B - Programm Date: Tue 05/09/23	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			

ID	Task Mode	Task Name	Duration	Start	Finish	2024		2025		2026	
						H1	H2	H1	H2	H1	H2
108	→	Meetings for memory sharing	180 days	Wed 12/03/25	Tue 18/11/25						
109	→	Oral History	120 days	Wed 23/04/25	Tue 07/10/25						
110	→	Outputs	40 days	Wed 08/10/25	Tue 02/12/25						
111	→	History of White Lion Display	40 days	Wed 08/10/25	Tue 02/12/25						
112	→	<b>Interactive Post Office Resources</b>	<b>198 days</b>	<b>Wed 29/01/25</b>	<b>Fri 31/10/25</b>						
113	→	Visit Postal Museum	30 days	Wed 29/01/25	Tue 11/03/25						
114	→	Create new resources	168 days	Wed 12/03/25	Fri 31/10/25						
115	→	<b>What made Pailton? Series</b>	<b>240 days</b>	<b>Tue 03/09/24</b>	<b>Mon 04/08/25</b>						
116	→	Conduct research	172 days	Tue 03/09/24	Wed 30/04/25						
117	→	Host lectures	200 days	Tue 29/10/24	Mon 04/08/25						
118	→	Family fun activities	300 days	Tue 03/09/24	Mon 27/10/25						
119	→	Community Gardens	300 days	Tue 21/01/25	Mon 16/03/26						
120	→	<b>Ongoing onsite activities</b>	<b>150 days</b>	<b>Mon 01/12/25</b>	<b>Fri 26/06/26</b>						
121	→	Local Producer Markets	150 days	Mon 01/12/25	Fri 26/06/26						
122	→	Host Community groups and Co-working	150 days	Mon 01/12/25	Fri 26/06/26						
123	→	Traditional Pub Games Tournaments	150 days	Mon 01/12/25	Fri 26/06/26						
124	→	Launch Celebrations	30 days	Mon 01/12/25	Fri 09/01/26						
125	→	<b>Evaluation</b>	<b>295 days</b>	<b>Mon 03/03/25</b>	<b>Fri 17/04/26</b>						
126	→	Interim Evaluation Report	70 days	Mon 03/03/25	Fri 06/06/25						
127	→	Final Evaluation Report	70 days	Mon 12/01/26	Fri 17/04/26						
128	→										
129	→	<b>Grant Expiry Date</b>	<b>1 day</b>	<b>Mon 29/06/26</b>	<b>Mon 29/06/26</b>						

Project: Appendix B - Programm Date: Tue 05/09/23	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			